



1810 BARTON DR.
PO BOX 7365
SHREVEPORT, LA
71137-7365
PHONE (318)222-3295

**MILL TEST
CERTIFICATION**
FLEETLINE Welding Fittings

DNOW _____
SOLD TO _____

SHIP TO _____

CUSTOMER PO No.		INVOICE No.		DATE		PAGE			
662682029		250525-02		4/7/2025		1 of 2			
QTY	TYPE	FITTING DESCRIPTION				SPECIFICATION			
1	TEE	16	X	10	X	0.500	WPHY	65	CONSUMERS M-1 & MSS-SP75-19
	w/bars		X		X				
			X		X				
			X		X				
			X		X				
WPHY	Test No.	CODE	SIZE		WALL	TYPE	STARTING MATERIAL MANUFACTURER/LOCATION		
65	11125-1	FAAU	20.000		1.000	SMLS	TENARIS/Dalmine,ITV		
HEAT TREATMENT: TEMPERATURE (F)/TIME (MIN.)									
ANNEAL	NORMALIZE	QUENCH	TEMPER	STR. RELIEVE		MILL HEAT			
		1650/30	1200/60	1100/60		940075			

BASE (TRANSVERSE & STANDARD SIZE)				WELD (TRANSVERSE & STANDARD SIZE)			
YIELD	TENSILE	ELONG-IN	%RA	YIELD	TENSILE	ELONG-IN	%RA
MINIMUM REQUIREMENTS				MINIMUM REQUIREMENTS			
65,000	77,000	20-2	INFO	INFO	77,000	INFO	INFO
ACTUAL RESULTS				ACTUAL RESULTS			
78,350	94,509	25-2	80%				

X	Testing performed after forming and final heat treatment.
	This is to certify that the weld seams were radiographically examined throughout the entire length of the weld after forming in accordance with para. UW-51 of Sec. VIII of the ASME Boiler& Pressure Vessel code and found to be satisfactory.
X	Scraper bar welds and/or weld bevels (if applicable) were ME tested and found to be acceptable in accordance with the more stringent of E709 and customer specification.
	Weld bends were performed and found be be satisfactory.
	This is to certify that the side wall area of the tee was mag particle examined and found to be satisfactory in accordance with Section 15.3 of MSS and ASME BPVC, Section V

We hereby certify that the above analyses are correct according to the records of the corporation.

Justin Dowty
Justin Dowty, Quality Control Manager