



Friday Mar-21-2025

**Flowserve Facility:**

Flowserve Nordstrom / Valbart Valves  
1511 Jefferson St.  
Sulphur Springs, TX 75482

cmtrs@flowserve.com

**To:**

***CERTIFICATE OF CONFORMANCE***

| SERIAL #  | HEAT # | PO #    | Description | Class | End Connection |
|-----------|--------|---------|-------------|-------|----------------|
| 61-691715 | 4026   | 1173556 | 4" 2345     | 900   | FLG            |

We hereby certify that all the subject valves/parts/sealant have been manufactured in conformance with the applicable requirements of Flowserve Sulphur Springs Operation (FSSO) specifications and that the valve/parts/sealant materials for component parts meet the applicable requirements of FSSO drawings and ASTM specifications, ASME B16.34 (If Applicable), API Q1 10th edition, and API 6D 25th edition.(if applicable to the API monogram). Flowserve Dynamic Balanced Valves are provided with a Pressure balance feature unless specifically indentified in the Valve description. All valves/parts/sealant meet all the requirements of the customer purchase order.

A handwritten signature in black ink, appearing to read "J. McKee", is written over a horizontal line.

|                                                                                                       |                                                                                                                                                                                              |  |                                                  |
|-------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--------------------------------------------------|
| <br><b>CASTLEGATE</b> | <b>CASTLEGATE INDUSTRIAL HOLDINGS PRIVATE LIMITED</b><br>S.F.No.387/1, Devanampalayam(P.O), Pollachi(TK), Coimbatore, 642 120<br>Phone :7397161500 04259264166, Mail :info@castlegatellc.com |  | <b>ISO 9001 : 2015<br/>CERTIFIED<br/>COMPANY</b> |
|                                                                                                       | <b>INSPECTION CERTIFICATE</b><br>According to EN10204 - 3.1                                                                                                                                  |  |                                                  |
|                                                                                                       | (Empty space for additional details)                                                                                                                                                         |  |                                                  |

|                                                               |                                                                 |
|---------------------------------------------------------------|-----------------------------------------------------------------|
| <b>Customer</b> : FLOWSERVE INDIA CONTROLS PVT LTD<br>CHENNAI | <b>T.C. No</b> : FLS/4026 - 001<br><b>T.C.Date</b> : 13/05/2024 |
| <b>PO.No</b> : 10116580 Dt. 20/02/2024                        | <b>Heat No</b> : 4026<br><b>Pour Date</b> : 13/04/2024          |
| <b>Specification</b> : ASTM A216 GR.WCC (UNS J02503) - 2021   | CASTING PROCESSED BY INDUCTION MELTING FURNACE                  |
|                                                               | <b>FOUNDRIY IDENTIFICATION : CG</b>                             |


| CHEMICAL COMPOSITION % |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
|------------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| Element                | C     | Mn    | Si    | P     | S     | Cr    | Ni    | Mo    | Cu    | V     | CE    | RE    | AL    | N     |
| Minimum                | ---   | ---   | ---   | ---   | ---   | ---   | ---   | ---   | ---   | ---   | ---   | ---   | ---   | ---   |
| Maximum                | 0.230 | 1.200 | 0.600 | 0.025 | 0.020 | 0.500 | 0.500 | 0.200 | 0.300 | 0.030 | 0.430 | 1.000 | 0.080 | 0.015 |
| Actual                 | 0.189 | 0.916 | 0.408 | 0.023 | 0.009 | 0.055 | 0.039 | 0.003 | 0.007 | 0.007 | 0.358 | 0.111 | 0.052 | 0.006 |


|                         |                                                                                                                                |
|-------------------------|--------------------------------------------------------------------------------------------------------------------------------|
| <b>HEAT TREATMENT :</b> | NORMALISING: Temperature raised to 920°C, soaked for 4 Hrs and then atmospheric air cooled.(Cycle No:C0018/24-25Dt.16/04/2024) |
|-------------------------|--------------------------------------------------------------------------------------------------------------------------------|

| MECHANICAL PROPERTIES |                |        |                  |        |             |             |          |           |                             |     |     |     |
|-----------------------|----------------|--------|------------------|--------|-------------|-------------|----------|-----------|-----------------------------|-----|-----|-----|
| Requirements          | Yield Strength |        | Tensile Strength |        | %Elongation | % Reduction | Hardness | Bend Test | Impact Test                 |     |     |     |
|                       | kgf/mm²        | Mpa    | kgf/mm²          | Mpa    | GL :50 mm   | In Area     | HBW      |           | CVN 2mm at MIN AVG 27 JULES |     |     |     |
|                       | 0.2 % Rp       |        | -                |        | -           | -           | -        | -         |                             |     |     |     |
| Minimum               | 28.03          | 275    | 49.44            | 485    | 22          | 35          | ---      | ---       |                             |     |     |     |
| Maximum               | ---            | ---    | 66.77            | 655    | ---         | ---         | 235      | ---       | 1                           | 2   | 3   | Avg |
| Actual                | 32.73          | 321.04 | 55.87            | 548.06 | 30.4        | 62.98       | 156      | ---       | ---                         | --- | --- | --- |

| ITEM DESCRIPTION |                     |                 |            |          |
|------------------|---------------------|-----------------|------------|----------|
| SL.No.           | Description         | Drawing No.     | Part No    | Quantity |
| 1                | BODY CSTG 4" CL 900 | 00487876 REV 21 | N487876WCC | 4        |

|                                                                  |
|------------------------------------------------------------------|
| Heat.SI.No :1,2,3,4<br>MP.No : MP19474,MP19475,MP19476,MP19477 , |
|------------------------------------------------------------------|

|                                                                                                                                                                                                                                                                                                                                                                                                                                              |                                                                                                                                                                                                                                                                                    |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Remarks:</b><br>1. This material conforms to NACE MR0175 - 2021 / ISO 15156 - 2 - 2020, FTDC001R7 & Material Spec No: RMC 90012 Rev15 & RMP 61158 Rev04.<br>2.Visual inspection as per MSS SP-55-2011 and found accepted. No surface irregularities to Type I none and Type II - XII not exceed 'a'.<br>3.Certified that the Castings are free from Radioactive contaminations.<br>4.MPI carried out as per MSS SP 53 and found accepted. | <div>             INSPECTED / REVIEWED &amp;<br/>             ACCEPTED / NOT ACCEPTED<br/>             Sign &amp; Date:  Sample Qty: -<br/>             M. VADIVEL - FICPL QA           </div> |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

|                                                                                                                                                                                                    |                                                                                                                             |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|
| We Confirm that the above material was manufactured,sampled,tested & inspected in accordance with the drawing,material specification,Customer order requirement and found to meet the requirements |                                                                                                                             |
| <br>Prepared By<br><b>SABARI SANKAR</b>                                                                         | <br>Approved By<br><b>ARUN KUMAR.N</b> |