



1810 BARTON DR.
PO BOX 7365
SHREVEPORT, LA
71137-7365
PHONE (318)222-3295

MILL TEST CERTIFICATION

FLEETLINE Welding Fittings

SOLD TO

DNOW

SHIP TO

CUSTOMER PO No.				INVOICE No.				DATE		PAGE		
662669196				250382-01				3/11/2025		1 of 2		
QTY		TYPE		FITTING DESCRIPTION						SPECIFICATION		
3		CP		10	x		x	0.500	x	WPHY	52	MSS-SP75-19
					x		x		x			
					x		x		x			
					x		x		x			
WPHY	Test No.	CODE	SIZE		WALL	TYPE		STARTING MATERIAL MANUFACTURER/LOCATION				
52	10618	BCLI	0.563			PLATE		CLIFFS/Coatesville, PA				
HEAT TREATMENT: TEMPERATURE (F)/TIME (MIN.)								MILL HEAT				
								R1631				
ANNEAL	NORMALIZE		QUENCH		TEMPER		STR. RELIEVE					
	1650/30											
BASE (TRANSVERSE & STANDARD SIZE)						WELD (TRANSVERSE & STANDARD SIZE)						
YIELD		TENSILE		ELONG-IN		YIELD		TENSILE		ELONG-IN		
MINIMUM REQUIREMENTS						MINIMUM REQUIREMENTS						
52,000		66,000		25-2		N/A		66,000		N/A		
ACTUAL RESULTS						ACTUAL RESULTS						
62,376		79,797		25-2								
X	Testing performed after forming and final heat treatment.											
	This is to certify that the weld seams were radiographically examined throughout the entire length of the weld after forming in accordance with para. UW-51 of Sec. VIII of the ASME Boiler & Pressure Vessel code and found to be satisfactory.											
	Scraper bar welds and/or weld bevels (if applicable) were ME tested and found to be acceptable in accordance with the more stringent of E709 and customer specification.											

We hereby certify that the above analyses are correct according to the records of the corporation.

Justin Dowty
Justin Dowty, Quality Control Manager



PAGE 2 of 2

1810 BARTON DR.
PO BOX 7365
SHREVEPORT, LA
71137-7365
PHONE (318)222-3295

MILL TEST CERTIFICATION

FLEETLINE Welding Fittings

SIZE	TYPE	TEMP	ORIENTATION
FULL	V	-50	TRANSVERSE
BASE			WELD
LE	FT. LBS.	SHEAR	
MINIMUM REQUIREMENTS			
INFO	20/15	INFO	
ACTUAL RESULTS			
62	122	40	
74	130	40	
75	140	50	
AVERAGE RESULTS			
70.3	130.7	43.3	

NOTE: LINEAR EXPANSION RESULTS SHOWING "NB" INDICATE THE SAMPLE WAS CONSIDERED UNBROKEN AND THEREFORE COULD NOT BE MEASURED PER ASTM A370 SEC.26.4

LE	FT. LBS.	SHEAR
MINIMUM REQUIREMENTS		
INFO	20/15	INFO
ACTUAL RESULTS		
AVERAGE RESULTS		

HARDNESS (240 BHN Max.)				#4	#5	#6	#7	#8	#9	#10	#11	#12	#13
	#1	#2	#3										
BASE													

C	Mn	P	S	Si	Mo	Ni	Cr	Cu	V	Nb	Ti	B	CE
MAXIMUM LIMITS (UNLESS OTHERWISE NOTED)													
0.250	1.600	0.025	0.015	0.500	0.250	0.500	0.250	0.450	0.110	0.100	0.040	0.0010	0.45
ACTUAL RESULTS BY PRODUCT ANALYSIS													
0.137	1.286	0.003	0.000	0.192	0.035	0.038	0.065	0.056	0.048	0.037	.002	0.0001	0.35
ACTUAL RESULTS BY LADLE ANALYSIS													
0.150	1.300	0.006	0.001	0.200	0.040	0.040	0.090	0.070	0.051	0.040	.002	0.0001	0.39

Invoice NO.

250382-01

PO#

662669196

3/11/2025

FLEET-LINE STEEL BUTT-WELDING FITTINGS MADE TO ANSI B16.9 AND MSS-SP75 COMPLY WITH THE REQUIREMENTS OF ANSI/ASME B31.4, ANSI/ASME B31.8, AND PARAGRAPH 192.149(b) OF THE DEPARTMENT OF TRANSPORTATION, TITLE 49, CODE OF FEDERAL REGULATIONS, PART 192 (FEDERAL REGISTER VOLUME 35, NUMBER 161) FOR THE TRANSPORTATION OF NATURAL AND OTHER GAS BY PIPELINE.

ALL COMPONENTS ARE MANUFACTURED UNDER A QUALITY CONTROL SYSTEM WHEREIN OUR EXPERIENCE HAS SHOWN THAT EACH ITEM MANUFACTURED IS AT LEAST EQUAL IN STRENGTH TO A PROTOTYPE AND THAT THE PROTOTYPE WAS TESTED TO AT LEAST THE PRESSURE REQUIRED FOR THE PIPELINE WHICH IT IS INTENDED TO BE ADDED.

We hereby certify that the above analyses are correct according to the records of the corporation.

Justin Dowty

Justin Dowty, Quality Control Manager