



1810 BARTON DR.
PO BOX 7365
SHREVEPORT, LA
71137-7365
PHONE (318)222-3295

MILL TEST CERTIFICATION

FLEETLINE Welding Fittings

SOLD TO

DNOW

SHIP TO

CUSTOMER PO No.		INVOICE No.		DATE		PAGE	
662682029		250525-04		4/7/2025		1 of 2	
QTY	TYPE	FITTING DESCRIPTION				SPECIFICATION	
2	CAP	16	X	0.500	X	WPHY	65
			X		X		
			X		X		
			X		X		
			X		X		
WPHY	Test No.	CODE	SIZE	WALL	TYPE	STARTING MATERIAL MANUFACTURER/LOCATION	
65	11268	BCTC	1.000		PLATE	CLIFFS/COATESVILLE,PA	
HEAT TREATMENT: TEMPERATURE (F)/TIME (MIN.)							
ANNEAL	NORMALIZE	QUENCH	TEMPER	STR. RELIEVE		MILL HEAT	
		1650/45	1300/90			R4814	

BASE (TRANSVERSE & STANDARD SIZE)				WELD (TRANSVERSE & STANDARD SIZE)			
YIELD	TENSILE	ELONG-IN	%RA	YIELD	TENSILE	ELONG-IN	%RA
MINIMUM REQUIREMENTS 21.				MINIMUM REQUIREMENTS			
65,000	77,000	20-2	INFO	INFO	77,000	INFO	INFO
ACTUAL RESULTS				ACTUAL RESULTS			
71,387	86,244	29-2	84%				

X	Testing performed after forming and final heat treatment.
	This is to certify that the weld seams were radiographically examined throughout the entire length of the weld after forming in accordance with para. UW-51 of Sec. VIII of the ASME Boiler & Pressure Vessel code and found to be satisfactory.
	Scrapers bar welds and/or weld bevels (if applicable) were ME tested and found to be acceptable in accordance with the more stringent of E709 and customer specification.
	Weld bends were performed and found to be satisfactory.
	This is to certify that the side wall area of the tee was mag particle examined and found to be satisfactory in accordance with Section 15.3 of MSS and ASME BPVC, Section V

We hereby certify that the above analyses are correct according to the records of the corporation.

Justin Dowty

Justin Dowty, Quality Control Manager



PAGE 2 of 2

1810 BARTON DR.

PO BOX 7365

SHREVEPORT, LA

71137-7365

PHONE (318)222-3295

MILL TEST

CERTIFICATION

FLEETLINE Welding Fittings

SIZE			TYPE	TEMP	ORIENTATION	
FULL			V	-20	TRANSVERSE	
BASE			WELD			
LE	FT. LBS.	SHEAR				
MINIMUM REQUIREMENTS						
INFO	40/27	INFO				
ACTUAL RESULTS						
71	138	80				
88	184	100				
71	128	80				
AVERAGE RESULTS						
76.7	150.1	86.7				

LE	FT. LBS.	SHEAR				
MINIMUM REQUIREMENTS						
INFO	40/27	INFO				
ACTUAL RESULTS						
AVERAGE RESULTS						

NOTE: LINEAR EXPANSION RESULTS SHOWING "NB" INDICATE THE SAMPLE WAS CONSIDERED UNBROKEN AND THEREFORE COULD NOT BE MEASURED PER ASTM A370 SEC.26.4

C	Mn	P	S	Si	Mo	Ni	Cr	Cu	V	Nb	Ti	B	CE
MAXIMUM LIMITS (UNLESS OTHERWISE NOTED)													
0.250	1.600	0.025	0.015	0.500	0.250	0.500	0.250	0.450	0.110	0.100	0.040	0.0005	0.45
ACTUAL RESULTS BY PRODUCT ANALYSIS													
0.187	0.904	0.011	0.001	0.191	0.058	0.149	0.117	0.174	0.002	0.000	.002	0.0000	0.39
ACTUAL RESULTS BY LADLE ANALYSIS													
0.190	0.930	0.010	0.002	0.210	0.060	0.150	0.120	0.170	0.010	0.002	-	0.0001	0.40

Invoice NO.

250525-03

PO#

662682029

4/7/2025

FLEET-LINE STEEL BUTT-WELDING FITTINGS MADE TO ANSI B16.9 AND MSS-SP75 COMPLY WITH THE REQUIREMENTS OF ANSI/ASME B31.4, ANSI/ASME B31.8, AND PARAGRAPH 192.149(b) OF THE DEPARTMENT OF TRANSPORTATION, TITLE 49, CODE OF FEDERAL REGULATIONS, PART 192 (FEDERAL REGISTER VOLUME 35, NUMBER 161) FOR THE TRANSPORTATION OF NATURAL AND OTHER GAS BY PIPELINE.

ALL COMPONENTS ARE MANUFACTURED UNDER A QUALITY CONTROL SYSTEM WHEREIN OUR EXPERIENCE HAS SHOWN THAT EACH ITEM MANUFACTURED IS AT LEAST EQUAL IN STRENGTH TO A PROTOTYPE AND THAT THE PROTOTYPE WAS TESTED TO AT LEAST THE PRESSURE REQUIRED FOR THE PIPELINE WHICH IT IS INTENDED TO BE ADDED.

We hereby certify that the above analyses are correct according to the records of the corporation.

Justin Dowty

Justin Dowty, Quality Control Manager