



1810 BARTON DR.
PO BOX 7365
SHREVEPORT, LA
71137-7365
PHONE (318)222-3295

**MILL TEST
CERTIFICATION**
FLEETLINE Welding Fittings

DNOW _____

SHIP TO _____

CUSTOMER PO No.		INVOICE No.		DATE		PAGE
662682029		250525-01		3/21/2025		1 of 2
QTY	TYPE	FITTING DESCRIPTION				SPECIFICATION
2	EL 10	X	X	0.500	X	WPHY 52
	LR90	X			X	
		X			X	
		X			X	
		X			X	
WPHY	Test No.	CODE	SIZE	WALL	TYPE	STARTING MATERIAL MANUFACTURER/LOCATION
52	11257	CAAS	8.626	0.551	SMLS	TENARIS/Dalmine,ITV
HEAT TREATMENT: TEMPERATURE (F)/TIME (MIN.)						MILL HEAT
ANNEAL	NORMALIZE	QUENCH	TEMPER	STR. RELIEVE		924080
	1688/21					

BASE (TRANSVERSE & STANDARD SIZE)				WELD (TRANSVERSE & STANDARD SIZE)			
YIELD	TENSILE	ELONG-IN	%RA	YIELD	TENSILE	ELONG-IN	%RA
MINIMUM REQUIREMENTS				MINIMUM REQUIREMENTS			
52,000	66,000	25-2	INFO	INFO	66,000	INFO	INFO
ACTUAL RESULTS				ACTUAL RESULTS			
55,986	77,578	35-2	78%				

X	Testing performed after forming and final heat treatment.
	This is to certify that the weld seams were radiographically examined throughout the entire length of the weld after forming in accordance with para. UW-51 of Sec. VIII of the ASME Boiler& Pressure Vessel code and found to be satisfactory.
	Scraper bar welds and/or weld bevels (if applicable) were ME tested and found to be acceptable in accordance with the more stringent of E709 and customer specification.
	Weld bends were performed and found be be satisfactory.
	This is to certify that the side wall area of the tee was mag particle examined and found to be satisfactory in accordance with Section 15.3 of MSS and ASME BPVC, Section V

We hereby certify that the above analyses are correct
according to the records of the corporation.

Justin Dowty
Justin Dowty, Quality Control Manager



1810 BARTON DR.
PO BOX 7365
SHREVEPORT, LA
71137-7365
PHONE (318)222-3295

**MILL TEST
CERTIFICATION**
FLEETLINE Welding Fittings

				NOTE: LINEAR EXPANSION RESULTS SHOWING "NB" INDICATE THE SAMPLE WAS CONSIDERED UNBROKEN AND THEREFORE COULD NOT BE MEASURED PER ASTM A370 SEC.26.4		
			SIZE	TYPE	TEMP	ORIENTATION
			FULL	V	-50	TRANSVERSE
			BASE		WELD	
LE	FT. LBS.	SHEAR				
MINIMUM REQUIREMENTS						
INFO	40/27	INFO				
ACTUAL RESULTS						
82	217	100				
62	280	100				
80	205	100				
AVERAGE RESULTS						
74.7	234.0	100.0				

			LE	FT. LBS.	SHEAR
MINIMUM REQUIREMENTS					
INFO	40/27	INFO			
ACTUAL RESULTS					
AVERAGE RESULTS					

C	Mn	P	S	Si	Mo	Ni	Cr	Cu	V	Nb	Ti	B	CE
MAXIMUM LIMITS (UNLESS OTHERWISE NOTED)													
0.250	1.600	0.025	0.015	0.500	0.250	0.500	0.250	0.450	0.110	0.100	0.040	0.0005	0.45
ACTUAL RESULTS BY PRODUCT ANALYSIS													
0.118	1.255	0.010	0.001	0.295	0.089	0.136	0.170	0.167	0.068	0.016	.003	0.0000	0.33
ACTUAL RESULTS BY LADLE ANALYSIS													
0.120	1.230	0.012	0.002	0.300	0.090	0.140	0.160	0.160	0.070	0.014	-	0.0001	0.35

Invoice NO.

250525-01

PO#

662682029

3/21/2025

FLEET-LINE STEEL BUTT-WELDING FITTINGS MADE TO ANSI B16.9 AND MSS-SP75 COMPLY WITH THE REQUIREMENTS OF ANSI/ASME B31.4, ANSI/ASME B31.8, AND PARAGRAPH 192.149(b) OF THE DEPARTMENT OF TRANSPORTATION, TITLE 49, CODE OF FEDERAL REGULATIONS, PART 192 (FEDERAL REGISTER VOLUME 35, NUMBER 161) FOR THE TRANSPORTATION OF NATURAL AND OTHER GAS BY PIPELINE.

ALL COMPONENTS ARE MANUFACTURED UNDER A QUALITY CONTROL SYSTEM WHEREIN OUR EXPERIENCE HAS SHOWN THAT EACH ITEM MANUFACTURED IS AT LEAST EQUAL IN STRENGTH TO A PROTOTYPE AND THAT THE PROTOTYPE WAS TESTED TO AT LEAST THE PRESSURE REQUIRED FOR THE PIPELINE WHICH IT IS INTENDED TO BE ADDED.

We hereby certify that the above analyses are correct according to the records of the corporation.

Justin Dowty
Justin Dowty, Quality Control Manager