



AMERICAN STEEL PIPE (ASP)
A division of American Cast Iron Pipe Co.,
1500 32nd Avenue North, Birmingham, AL 35207
QUALIFICATION REPORT OF SHIPMENT
(IN ACCORDANCE WITH ISO 10474:1991/EN 10204:2004 "Type 3.1")

DATE : 11/Jun/2024

CUSTOMER ADDRESS:

Customer Order Number
24-021

ASP Order Number
1955

SPECIAL NOTES

NDT tested using an Ultrasonic test method calibrated ID & OD N-10 NOTCHES.
Hydrostatic test duration 10 seconds. Max allowable C.E. PCM .25.
Minimum weld seam anneal temperature 1600 degrees F for all pipe.
Charpy acceptance criteria Min. Energy 20/Heat. Min. shear area 85/Heat.

SHIPMENT DESCRIPTION

LINE	SIZE	WALL	SHIP NO	358410 - 367315	SPECIFICATIONS	GRADE
3	16.00	.500	HFW API LINE PIPE		API 5L, PSL 2	X65M

All tests are from the body of the pipe in the transverse direction unless otherwise noted. Standard flat tensile gage length 1-1/2" x 2" . Pipe body test location: Tensile 180; CVN T90.

HEAT	C	MN	P	S	NB	SI	TI	CU	NI	MO	CR	V	AL	B	N	CA	C.E.	Pipe Coil
SP2187		LINE 3			MFG:	Nucor (Decatur)								EDITION	REFERENCE	6		
H=	.040	1.360	.010	.001	.041	.161	.011	.100	.030	.010	.050	.065	.030	.0001	.0061	.0018	.129	10/19
P=	.047	1.392	.012	.002	.043	.172	.012	.096	.047	.003	.042	.064	.030	.0000	.0063	.0023	.136	0001
P=	.047	1.398	.012	.002	.043	.172	.012	.096	.047	.003	.040	.064	.031	.0000	.0065	.0021	.137	0002
M= WT	84.7 ksi	PT	89.5 ksi	Yield	71.1 ksi	%EL	26.0	RB	93	Hydro:	4080	Psi Y/T=	.79	RUN:	10-4	0001		

Attachments

Page 1 of 4

Issue No.: 10

From Date: 5/10/2022

QD-AW3F055



AMERICAN

STEEL PIPE

THE RIGHT WAY

DATE : 11/Jun/2024

CUSTOMER NAME:

Customer Order Number
24-021

ASP Order Number
1955

Charpy "V" Notch Tests

HEAT NO.	SIZE	TEMP	Energy	FT*LBF	AVG	Fracture Appearance (% Shear Area)	AVG	Line #
SP2187 -	FULL	32	300	183 110	198	100 100 83	94	3
			ALL HEAT AVERAGE =		198		94	

Attachments

Issue No.: 10

Page 2 of 4

From Date: 5/10/2022

QD-AW3F055



AMERICAN

STEEL PIPE

THE RIGHT WAY

DATE : 11/Jun/2024

CUSTOMER NAME:

Customer Order Number

24-021

ASP Order Number

1955

Additional Charpy "V" Notch Tests

HEAT NO.		SIZE	TEMP	Energy	FT*LBF	AVG	Fracture Appearance (% Shear Area)	AVG	Line #
SP2187	- INFORMATION ONLY	FULL	-20	50	46 55	50	68 90 67 75		3

Attachments

Issue No.: 10

Page 3 of 4

From Date: 5/10/2022

QD-AW3F055



DATE : 11/Jun/2024

CUSTOMER NAME:

Customer Order Number
24-021

ASP Order Number
1955

STEEL SUPPLIER / MFG

Nucor (Decatur)

SUPPLIER ADDRESS

4301 Iverson Blvd. / Trinity, AL 35673

MELTING VENDOR

MELTING VENDOR ADDRESS

Legend Analyses :

A-Z - Additional Testing R - Retest
H - Heat Analysis L - Longitudinal
P - Product Analysis T - Transitional
M - Mechanical Properties

Hydrostatic Test : OK
Flattening Test OK

EDITION REFERENCE 5 : API 5L 45TH EDITION 7/1/2013
EDITION REFERENCE 6 : API 5L 46TH EDITION 5/1/2019
EDITION REFERENCE A1: ASTM A53/A53M-2012
EDITION REFERENCE A2: ASTM A53/A53M-2018
EDITION REFERENCE A3: ASTM A53/A53M-2020
EDITION REFERENCE B1: ASTM A252-2010
EDITION REFERENCE B2: ASTM A252-2018
EDITION REFERENCE B3: ASTM A252-2019
EDITION REFERENCE C1: ASTM A500/A500M-2010

EDITION REFERENCE C2: ASTM A500/A500M-2013
EDITION REFERENCE C3: ASTM A500/A500M-2018
EDITION REFERENCE C4: ASTM A500/A500M-2020
EDITION REFERENCE C5: ASTM A500/A500M-2021
EDITION REFERENCE D1: ASME BPVC.II.A-2011
EDITION REFERENCE D2: ASME BPVC.II.A-2013
EDITION REFERENCE D3: ASME BPVC.II.A-2015
EDITION REFERENCE D4: ASME BPVC.II.A-2017
EDITION REFERENCE D5: ASME BPVC.II.A-2019

Coils used for this order were melted and manufactured in the USA.

We hereby certify that the above figures are correct as contained in the records of this company, and that the pipe were manufactured, tested, and inspected in compliance with the Latest edition of the applicable Specification at American Steel Pipe (ASP) located at 1500 32nd Avenue North, Birmingham, AL 35207 (USA).

James B. Baird
Manager of Quality Assurance - Steel Pipe