



Steel/Tube

Page: 1 / 3

BENTELER Steel/Tube
1 Benteler Drive/Shreveport LA 71115 USA
Tel.: +1 318-218-4215
qms.shreveport@benteler.com

INSPECTION CERTIFICATE EN 10204-3.1
EN 10204:2006-01

Document No.: 465-1566157/001/P
Purchase Order No.: 8523
Benteler Order No.: 48010985
Dispatch Note No.:
Product: SEAMLESS STEEL TUBES

Inspection No.:
Manufacturer: BSTMC Shreveport USA
Manufacturer's brand:
Stamp of the inspection representative: M
Steelmaking process:

Terms of delivery:

ASTM-A 53-2020, ASME SA-53, ASME BPVC.III.A-2023, ASTM-A 106-19a, ASME SA-106, ASME BPVC.III.A-2023, API Specification 5L
Forty-Sixth Edition April 2018 incl. Errata 1, May 2018, PSL 2, ANSI/NACE MR0175-2021/ISO 15156-1:2020, ANSI/NACE MR0175-2021/ISO
15156-2:2020, ANSI/NACE MR0103/ISO 17945:2015, ASME B36.10-2022

Dimensions-tolerances:

ASTM-A 106-19a, ASME SA-106, ASME BPVC.III.A-2023, ASTM-A 53-2020, ASME SA-53, ASME BPVC.III.A-2023, API Specification 5L
Forty-Sixth Edition April 2018 incl. Errata 1, May 2018

Steel grade:

GRADE B, GRADE C, GRADE BN, GRADE X42N

Delivery condition:

N

Product marking:

S: BENTELER - BENTELER-Sign - API 5L 1072 - API-Sign - Month/Year - A/SA 53 A/SA 106 NACE - 2,375" OD x
0,218" WT - B/C/BN/X42N - PSL2 - SMLS - Heat No. - Tube length feet - 2,970 - 15044713 - PO 8523 - LONGHORN
AEZ = Etching ink marking FK = color marking FS = paint stenciling FSD = Color jet printer FSI = Color jet printer inside LK = Laser marking PKE = bag marking PS = dia stamp TS = ink jet spray marking

Item

Dimensions

Item	Heat No.	Test pressure PSI	sec
0001	322822	2970	5

Country of melt and pour

Melted & Manufactured in USA
Gerdau, Jackson, MI, US

Heat analysis [%]

Item	Heat No.	C	SI	MN	P	S	CR	MO	NI	CU	V	NB	TI	B
0001	322822	0.160	0.260	0.96	0.003	0.006	0.12	0.02	0.07	0.15	0.003	0.001	0.001	0.0002

1. Formula: $CE \leq Wt\% + (Mn/6) + ((Cr+Mo+V)/5) + ((Cu+Ni)/15) \leq 0.43 \%$

2. Formula: $Cr+Cu+Mo+Ni+V \leq 1.00 \%$

3. Formula: $Nb+V \leq 0.06 \%$

4. Formula: $Nb+Ti+V \leq 0.15 \%$

resistid

APPROVED

Kevin Jackson, 2/6/2026, 3:42:05 PM

Desc Pipe SMLS ASTM A106-B/C, A53-B, API 5L B/X42,2.375 x .218 - 2" XH DRL



Steel/Tube

BENTELER Steel/Tube
1 Benteler Drive/Shreveport LA 71115 USA
Tel.: +1 318-216-4215
qms.shreveport@benteler.com

INSPECTION CERTIFICATE EN 10204-3.1 Document No.: 465-1566157/001/P Inspection No.: Page: 2 / 3

Formula results

Item	Heat No.	1. Formula	2. Formula	3. Formula	4. Formula
0001	322822	0,363	0,363	0,004	0,005

Product analysis [%]

Item	Heat No.	C	SI	MN	P	S	CR	MO	NI	CU	V	NB	TI	B
0001	322822	0,180	0,260	0,90	0,008	0,007	0,12	0,02	0,07	0,17	0,003	<0,001	0,001	0,0003
0001	322822	0,180	0,260	0,91	0,008	0,008	0,12	0,02	0,07	0,18	0,003	<0,001	0,001	0,0003

1. Formula: $CE_{IIW} = C + (Mn/6) + ((Cr + Mo + V)/5) + ((Cu + Ni)/15) \leq 0,43 \%$
2. Formula: $Cr + Cu + Mo + Ni + V \leq 1,00 \%$
3. Formula: $Nb + V \leq 0,06 \%$
4. Formula: $Nb + Ti + V \leq 0,15 \%$

Formula results

Item	Heat No.	1. Formula	2. Formula	3. Formula	4. Formula
0001	322822	0,375	0,383	0,004	0,005
0001	322822	0,377	0,393	0,004	0,005

Test results

The tubes have been submitted to a leak tightness test by: Hydrostatic test acc. to API 5L; Test pressure/Time-record, the test records/charts shall be available for examination by the inspector PASSED

The tubes are non destructive tested: ET - Test standard: acc. to API 5L; ET - Test method: acc. to ASTM-E 309; ET - Test drilled hole: 0,125 IN.; ET - Notch shape/hole: drilled hole PASSED

Visual inspection: PASSED Bending test: PASSED Dimensions examination: PASSED

Results of mechanical testing

Tensile test longitudinal at RT, Strip test specimen									
Item	Specimen No.	Heat No.	Specimen dimensions	Yield strength	Tensile strength	Elongation	1. Formula	Rt 0,5/Rm	
			IN	RT 0,5 % PSI	Rm PSI	A2" %			
				42100-71800	70000-95000				
0001	000011	322822	0,750 X 0,211	54099	79191	33,00	19,00	MAX 0,93	0,68
0001	001222	322822	0,749 X 0,212	52939	78320	34,00	19,00		0,68

restricted



BENTELER Steel/Tube
1 Benteler Drive|Shreveport|LA 71115|USA
Tel.: +1 318-216-4215
gms.shreveport@benteler.com

INSPECTION CERTIFICATE EN 10204-3.1 Document No.: 465-1566157/001/P Inspection No.: Page: 3 / 3

Elongation formula

1. Formula $A_F = 625000 \cdot A_{XC} \cdot 0.2 / U \cdot 0.9$

Notched bar impact test [1 CHARPY_V]

Specimen position: longitudinal (L); Test temperature: -50 °F

Item	Specimen No.	Heat No.	Specimen dimensions			Absorbed energy		Impact strength		Shear fracture	
			Length	Width	Height	single	average	single	average	single	average
0001	000011	322822	mm	mm	mm	ft-lbf	ft-lbf	%	%	%	%
			55	3.33	10.00						
			55	3.33	10.00	21		90		90	
			55	3.33	10.00	24		90		90	
			55	3.33	10.00	25		90		90	
			55	3.33	10.00						

Protection

outside surface varnished

Item	Heat No.	Production No.
0001	322822	15044713

Remark

NACE Standard: Hardness acc. to ANSI/NACE MR0175/ISO 15156: HRC max 22 as per ASTM A370 table 2&3.. Hardness acc. to ANSI/NACE MR0103/ISO 17945: HRC max. 22 as per ASTM A370 table 2&3.; Certificate remarks: material free from mercury contamination, Data converted from SI units, No weld repair has been carried out;
Certificate-Remark: LONGHORN

Plant 465, 1 BENTELER DRIVE, LA 71115 Shreveport, 01.12.2025, TEL.: 0318-216-4139

Inspection representative
SR

We certify that the supplied product has been processed, sampled, tested, and inspected in accordance with the agreed specifications and/or references mentioned herein and meet the requirements for the grade indicated. This document was prepared by means of electronic data processing and is valid without signature.

realized